Name of Work: Improvements CC Road and Drain at Kattigenahalli, Dwarakanagara, Palanahalli and surrounding area in ward No. 05

Date of Measurement :

Detailed Measurements

Item	Discription of Item		No	Length	Breadth	Depth	Qty	Unit
11	Construction of un-reinforced plain cement concrete KSRB 4-1.5 : Providing and laying in position plain cement concrete of mix M20 with OPC cement @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.43cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour,							
	Ample Premium Suites							
	Ch:0.00m to 11.20m		1	11.20	(11.20 + 6.20)/2	0.150	14.62	
	Ch:0.00m to 30.00m		1	30.00	(6.20 + 6.30)/2	0.150	28.13	
	Ch:30.00m to 60.00m		1	30.00	(6.30 + 7.10)/2	0.150	30.15	
	Ch:60.00m to 90.00m		1	30.00	(7.10 + 7.00)/2	0.150	31.73	
	Ch:90.00m to 120.00m		1	30.00	(7.00 + 6.95)/2	0.150	31.39	
	Ch:120.00m to 130.70m		1	10.70	(6.95 + 6.50)/2	0.150	10.79	
	Sri Ganga nilaya							
	Ch:0.00m to 30.00m		1	30.00	(7.30 + 6.20)/2	0.150	30.38	
	Ch:30.00m to 46.10m		1	16.10	(6.20 + 5.90)/2	0.150	14.61	
	Ch:0.00m to 30.00m		1	30.00	(8.00 + 6.75)/2	0.150	33.19	
	Ch:30.00m to 37.00m		1	7.00	(6.75 + 6.60)/2	0.150	7.01	
	Krishnamma house road							
	Ch:0.00m to 13.40m		1	13.40	(3.70 + 3.60)/2	0.150	7.34	
			1	9.40	(5.50 + 5.90)/2	0.150	8.04	
			1	22.00	(2.70 + 5.00)/2	0.150	12.71	
			1	27.30	(3.70 + 3.80)/2	0.150	15.36	
			1	21.50	(4.60 + 4.40)/2	0.150	14.51	

E.E. (Project)

Assistant Executive Engineer
KRIDL, Bangalore Division
KRIDL, BBMP, Bangalore
18/05/18
Assistant Engineer

Newzen Consultants Bangalore

18/5/18
Asst Executive Engineer

	Opp Lumbini school								
	Ch:0.00m to 25.00m		1	25.00	4.80 + 4.70 / 2		0.150	17.81	
	Ch:0.00m to 26.20m		1	26.20	4.10 + 3.60 / 2		0.150	15.13	
	Agrahaara Layout								
	8th cross E.E. (Project)								
	Ch:47.00m to 60.00m		1	13.00	4.10 + 4.30 / 2		0.150	8.19	
	Ch:60.00m to 90.00m Checked.		1	30.00	4.30 + 3.75 / 2		0.150	18.11	
	Ch:90.00m to 97.80m		1	7.80	3.75 + 4.00 / 2		0.150	4.53	
							Present Qty	**353.71**	**Cum**

E.E. (Project)

Assistant Executive Engineer
KRIDL, Bangalore Division
KRIDL, BSMP, Bangalore
13/05/18
Assistant Engineer

Newzen Consultants Bangalore
Newzen Consultants Bangalore
18/5/18
Asst Executive Engineer